

<b>Vendor's Name:</b>	<b>BORSIG GmbH</b>
<b>W.O.-No.:</b>	<b>160794</b>
<b>Purchaser's Name :</b>	<b>Kavian Petrochemical Company</b>
<b>Plant Location :</b>	<b>KPC Assaluyeh</b>
<b>Project Name :</b>	<b>Kavian Olefin Plant</b>
<b>P.O. NO. :</b>	<b>K-100</b>
<b>Document Title :</b>	<b>Progress Report (monthly)</b>
<b>Vendor's Doc. No:</b>	<b>12351-15055-6024</b>
<b>Doc. Code:</b>	<b>C 1002 &amp; C 1004</b>

**Total pages: 3**



REV. NO. / Date	DESCRIPTION	APPROVED BY	PREP'D BY
17 / 28.08.2008	Actual Issue / For Information		Proske
16 / 28.07.2008	Actual Issue / For Information		Proske
15 / 01.07.2008	Actual Issue / For Information		Proske
14 / 29.05.2008	Actual Issue / For Information		Proske
13 / 29.04.2008	Actual Issue / For Information		Proske

**BORSIG  
PROCESS HEAT EXCHANGER**

# **BORSIG**

## **PROCESS HEAT EXCHANGER**

### **Vendor Progress Report**

Doc.No.: 12351-15055-6014 Rev.17

**Date of issue** : 28 August 2008  
**Vendors Name** : **BORSIG GmbH**  
**Vendors W.O.no.** : 160794.07/ .23 / .26 / .27  
**PO no.** : **K-100**

**We state that in line with the attached actual Fabrication Schedule for Primary TLE, Steam Drum, Secondary TLE and Tertiary TLE.**

1. The execution of this order is fully under control.

We herewith declare that we shall maintain punctual execution of the Purchase Order and shall adhere to the Purchase order delivery date (FCA):

1) **Primary TLE and TLE Spare Elements** (Fabricated at BORSIG Berlin)

March 29, 2008 - 18 Primary TLE and 20 Spare Elements and all Spare Parts **delivered**  
June 29, 2008 - 18 Primary TLE **delivered**  
September 29, 2008 - 18 Primary TLE

2) **Steam Drum, Water / Gas Header for Primary TLE, Gas Inlet Cone for Secondary TLE, Transition Piece** (Fabricated at related associated manufacturer EXCON)

March 29, 2008 - 6 Steam Drum **delivered**  
June 29, 2008 - 3 Steam Drum **delivered**  
September 29, 2008 - 9 Steam Drum

3) **Secondary TLE and Assembly of Gas Inlet Cone and Transition Piece on Sec. TLE**  
(Fabricated at BORSIG Gladbeck)

March 29, 2008 - 6 Secondary TLE with a. Gas inlet cone a. Transition Piece **delivered**  
June 29, 2008 - 6 Secondary TLE with assembled Gas inlet cone and Transition Piece **delivered**  
September 29, 2008 - 6 Secondary TLE with assembled Gas inlet cone and Transition Piece

4) **Tertiary TLE** (Fabricated at related associated manufacturer NUOVA TUBITAL)

March 29, 2008 - 6 Tertiary TLE **delivered**  
June 29, 2008 - 6 Tertiary TLE **delivered**  
September 29, 2008 - 6 Tertiary TLE

# **BORSIG**

## **PROCESS HEAT EXCHANGER**

### **Vendor Progress Report**

Doc.No.: 12351-15055-6014 Rev.17

2. Additional information's regarding:

- A. Documents - See our Vendor Document List
- B. Materials - All materials for Primary TLE, Secondary TLE, Tertiary TLE and Steam Drum are delivered.
- C. Fabrication - Fabrication of all are in progress by BORSIG, NUOVA TUBITAL and EXCON,
- D. Others - All invitations for inspection we will be sent to Mr. Gharibi with email in copy to Mr. Mahdavi and TECHINCO office.

3. Decision by Client:

Inspection Release note for Steam Drum no. 30 D 1105 and 30 D 1008 is outstanding

4. Other issues:

Signed by  
(Name in capital letters)  
Function

**BORSIG**  
**PROCESS HEAT EXCHANGER**  
BORSIG Process Heat Exchanger GmbH  
Egellsstraße 21 • 45507 Berlin  
E-Mail: info@pro.borsig.de • www.borsig.de

: Jens Proske  
: Project Engineer